

(T) Henderson SD No.1 Historic Timeline

Jun 2018	Map, Plan and Report (aka Preliminary Engineering Report, PER) issued
Aug 2018	Sewer District No. 1 Formed; Petition Filed against \$11.725M Bond Resolution. Petition deemed invalid.
Aug 2018	Regulatory Comments, Round 1 for PER
Oct 2019	PER rev. 01 issued
Mar 2020	Municipal Solutions hired for project fiscal services and grant writing
May 2020	Regulatory Comments, Round 2 for PER
Aug 2020	Sewer District No.1 District Extended & \$13.915M Bond Resolution completed
Mar 2021	Project receives Hardship Eligibility (interest-free financing)
Apr 2021	PER rev. 02 issued
Jun 2021	PER rev. 03 issued
Jun 2021	GYMO project engineering/design contract formally executed
Jul 2021	Regulatory Comments, Round 3 for PER
Jul 2021	PER rev. 04 issued
Jul 2021	Town completes
Jul 2021	2021 WQIP application submitted
Jan 2022	2021 WQIP grant awarded
Aug 2022	2022 WIIA grant application submitted
Aug 2022	SD No. 1 Amended Bond Resolution set at \$25.0M
Nov 2022	2022 WIIA grant awarded
Dec 2022	Regulatory Comments, Round 1 for Plans & Specifications
Mar 2023	Round 1 Plans/Specs

Sep 2023	PER rev. 05 issued
Nov 2023	Amended Bond Resolution set at \$28.0M
Feb 2024	Regulatory Approval of PER
Apr 2024	Regulatory Approval of Design Plans & Specifications
May 2024	Project is publicly bid for construction
Jul 2024	Contractor bids are publicly opened, bids 20% more than estimated
Aug 2024	Supervisor Ed Glaser resigns; Supervisor Karen Richmond is appointed via Emergency Meeting
Sep 2024	2024 WQIP grant application submitted
Nov 2024	Development Authority hired for project management
Dec 2024	2024 WQIP grant unsuccessful
Apr 2025	Sewer District Interest Survey issued to residents
May 2025	Engineering RFP issued for Sewer Design Review/CR-123
Jun 2025	Engineering Proposals received
Jul 2025	Engineering Firms publicly interviewed by Town Board
Aug 2025	Town selects Barton & Loguidice, D.P.C. (B&L) as Engineer